

In-Person CV-PFS Meeting

Connected Intersections Program: Program Management and Technical Support

May 7, 2025



Welcome and Review of Meeting Agenda

Agenda

Welcome and Introductions

Project Management Updates

Site Engagement

Guidance Document

SCMS Manager Update

Next Steps

Open Discussion\Wrap Up

Project Management Updates



Background

- Phase I
 - Develop Connected Intersection Deployment Guide
 - Test SPaT, MAP, and RTCM in deployments in Georgia, Utah, and Ohio against 4501 requirements
 - Participate in SCMS Manager Working Groups
- Phase II
 - Update Deployment Guide
 - Test additional 4501 SPaT, MAP, and RTCM requirements in Georgia, Utah, and Ohio against additional 4501 requirements
 - Participate in SCMS Manager Working Groups

Scope

- Phase III (Current)
 - Solicit feedback on Guidance Document from agencies that are just starting their deployments
 - VTTI\VDOT, San Diego \Caltrans, and Phoenix\MCDOT
 - Update Deployment Guide
 - Provided “interim” document update in April (2025)
 - Plan to provide final update in December (2025) (contract ends)
- Test the new sites against 4501
- Participate in SCMS Manager Working Groups

2025 Schedule

Task Name	Duration	Start	Finish
NTP	0 days	Mon 12/16/24	Mon 12/16/24
1. PM	243 days	Mon 12/16/24	Fri 12/19/25
2. Site Engagement and Technical Support	125 days	Mon 12/16/24	Mon 6/30/25
VTTI\VDOT	125 days	Mon 12/16/24	Mon 6/30/25
San Deigo\Caltrans	125 days	Mon 12/16/24	Mon 6/30/25
Phoenix\Maricopa County	125 days	Mon 12/16/24	Mon 6/30/25
3. Testing and Analysis	102 days	Tue 7/1/25	Thu 11/20/25
3.1. Data Collection	12 days	Tue 7/1/25	Wed 7/16/25
VTTI\VDOT	2 days	Tue 7/1/25	Wed 7/2/25
San Deigo\Caltrans	2 days	Tue 7/8/25	Wed 7/9/25
Phoenix\Maricopa County	2 days	Tue 7/15/25	Wed 7/16/25
3.2. Data Analysis and Report	87 days	Tue 7/22/25	Thu 11/20/25
VTTI\VDOT	67 days	Tue 7/22/25	Thu 10/23/25
Data Analysis	25 days	Tue 7/22/25	Mon 8/25/25
Draft Test Report	20 days	Tue 8/26/25	Tue 9/23/25
Submit Draft Test Report	1 day	Wed 9/24/25	Wed 9/24/25
Panel Review	10 days	Thu 9/25/25	Wed 10/8/25
Finalize Test Report	10 days	Thu 10/9/25	Wed 10/22/25
Submit Final Test Report	1 day	Thu 10/23/25	Thu 10/23/25
San Deigo\Caltrans	67 days	Tue 8/5/25	Thu 11/6/25
Data Analysis	25 days	Tue 8/5/25	Tue 9/9/25
Draft Test Report	20 days	Wed 9/10/25	Tue 10/7/25
Submit Draft Test Report	1 day	Wed 10/8/25	Wed 10/8/25
Panel Review	10 days	Thu 10/9/25	Wed 10/22/25
Finalize Test Report	10 days	Thu 10/23/25	Wed 11/5/25
Submit Final Test Report	1 day	Thu 11/6/25	Thu 11/6/25

Task Name	Duration	Start	Finish
Phoenix\Maricopa County	67 days	Tue 8/19/25	Thu 11/20/25
Data Analysis	25 days	Tue 8/19/25	Tue 9/23/25
Draft Test Report	20 days	Wed 9/24/25	Tue 10/21/25
Submit Draft Test Report	1 day	Wed 10/22/25	Wed 10/22/25
Panel Review	10 days	Thu 10/23/25	Wed 11/5/25
Finalize Test Report	10 days	Thu 11/6/25	Wed 11/19/25
Submit Final Test Report	1 day	Thu 11/20/25	Thu 11/20/25
4. Guidance Document Update	223 days	Mon 12/16/24	Fri 11/14/25
Interim Document Update (Complete)	57 days	Mon 12/16/24	Tue 3/18/25
Update Document	35 days	Mon 12/16/24	Fri 2/14/25
Submit Update	1 day	Mon 2/17/25	Mon 2/17/25
Panel Review	10 days	Tue 2/18/25	Mon 3/3/25
Finalize Draft	10 days	Tue 3/4/25	Mon 3/17/25
Submit Final	1 day	Tue 3/18/25	Tue 3/18/25
Final Update	37 days	Thu 9/25/25	Fri 11/14/25
Update Document	15 days	Thu 9/25/25	Wed 10/15/25
Submit Update	1 day	Thu 10/16/25	Thu 10/16/25
Panel Review	10 days	Fri 10/17/25	Thu 10/30/25
Finalize Draft	10 days	Fri 10/31/25	Thu 11/13/25
Submit Final	1 day	Fri 11/14/25	Fri 11/14/25
5. SCMS Manager Coordination	243 days	Mon 12/16/24	Fri 12/19/25
Monthly Report outs	243 days	Mon 12/16/24	Fri 12/19/25

Task 2 Site Engagement and Technical Support

Site Meeting History

MCDOT/Phoenix	VDOT/VTTI	Caltrans / D11
	Jan 15	Jan 2
		Jan 23
	Jan 29*	Jan 29*
	Feb 5	Feb 27
Apr 3		Apr 3
Apr 23	Apr 16	Apr 24
May 15	May 21	May 22
June 5	June 4	June 5
June 19	June 18	June 26

*Held Multi-Site Meeting

Multi-Site Meeting

- Caltrans D11 and VTTI were able to attend
- Sites shared experiences about the challenges they faced and lessons learned
- Discussion topics will be used to inform guidance.

Site Engagement

- Meetings reduced to once per month from March until June
- Meetings are starting to focus on preparing for testing activities
 - Overview of what we have done in the past
 - Understand what each site is doing
 - Ideally focus on SPaT and MAP, similar to previous testing efforts
- Developed and gave a presentation
 - Previous CIP testing efforts and motivation
 - Data Collection process, analyses performed
- Sites generally in favor of data collection and testing
- Start talking about what locations where data collection and testing will be performed

Task 4 Guidance Document

Task 4: Guidance Document

Revision #2 of the Guidance:

- Available on CV PFS website as of April 30, 2025:
[https://engineering.virginia.edu/sites/default/files/Connected-Vehicle-PFS/Projects/\(CIP\)Connected%20Intersections%20Program/CI%20Guidance%20Document%20Revision%202%20FINAL.pdf](https://engineering.virginia.edu/sites/default/files/Connected-Vehicle-PFS/Projects/(CIP)Connected%20Intersections%20Program/CI%20Guidance%20Document%20Revision%202%20FINAL.pdf)

Task 4: Guidance Document

Changes in Revision #2 include:

- Updates to incorporate feedback from VTTI, Phoenix, and Caltrans
- Updates to include UDOT SMART Grant Resources now posted at:
<https://transportationtechnology.utah.gov/what-were-learning/>
- SCMS resources resulted in a significant change to the Guidance as SCMS validation is to be done by the agency as part of testing processes
 - *SCMS Provider Validation now part of Step 6*
 - *Removed former Step 7 for SCMS Provider Validation*
 - *New Guidance #6.9*
 - *Information about preparations in Guidance #6.2*

Task 4: Guidance Document

Next Steps:

- Revision #3 is scheduled to be completed by December 2025
- Project team will make updates that include:
 - *Description and links to new or updated resources, including CTI 4501 v2*
 - *Continue to receive feedback from deploying agencies on Guidance content*
 - *Document edits that may be needed based on additional deployer experiences, including testing conducted as part of this effort and Utah DOT SMART Phase 2 efforts*

Next Steps

Next Steps

- Continue planning for testing with the three sites
- Continue updating Guidance Document

Upcoming Meetings:

- Next Panel Meeting scheduled for 05/20/25 at 3pm ET

Thank You!

Questions?

Please contact :

Frank Perry

Frank.Perry@WSP.com

734.552.9638

